



KADGO NIGERIA LIMITED

CERTIFIED MARINE RADIO SURVEYORS

RC: 334439

AUTOMATIC IDENTIFICATION SYSTEM (AIS) TEST REPORT

Name Of Ship:	TMC ANGEL
Call Sign:	5NYL4
MMSI number:	657126400
IMO No.	9741308
Gross Tonnage:	168
Date Keel Laid:	13 TH MAY 2015

1. Installation Details		
	Item:	Status:
1.1	AIS Transponder Type: JRC JHS-183 (2 NOS)	
1.2	Type Approval Certificate	YES
1.3	Initial Installation configuration Report on Board?	YES
1.4	Drawings Provided? (Antenna, AIS-Arrangement and Block Diagram)	YES
1.5	Main Source of Electrical Power	YES
1.6	Emergency Source of Electrical Power	YES
1.7	Capacity to be Verified if the AIS is connected to a Battery	YES
1.8	Pilot Plug Near Pilots Operating Position?	YES
1.9	120 V AC Provided Near Pilot Plug? (Panama and St. Lawrence Requirement)	N/A

2. AIS Programming – Static Information		
2.1	MMSI number	YES
2.2	IMO number	YES
2.3	Radio call sign	YES
2.4	Name of ship	YES
2.5	Type of ship	YES
2.6	Ship length and beam	YES
2.7	Location of GPS antenna	YES

3. AIS Programming – Static Information		
3.1	Ships position with accuracy and integrity status (Source: GNSS)	YES
3.2	Time in UTC (Source: GNSS)	YES
3.3	Course over ground (COG) (will fluctuate at dockside) (Source: GNSS)	YES
3.4	Speed over ground (SOG) (zero at dockside) (Source: GNSS)	YES
3.5	Heading (Source: Gyro)	YES
3.6	Navigational status	YES
3.7	Rate of turn, where available (ROT)	N/A



KADGO NIGERIA LIMITED

CERTIFIED MARINE RADIO SURVEYORS

RC: 334439

3.8	Angle of heel, pitch and roll, where available	N/A
-----	--	-----

4. AIS Programming – Static Information

4.1	Ship draught	YES
4.2	Type of cargo	N/A
4.3	Destination and ETA (at masters direction)	YES
4.4	Route plan	N/A
4.5	Short safety-related messages	YES

5. AIS Programming – Static Information

5.1	Frequency measurements AIS Ch. 1 and 2, GMDSS Ch. 70	YES
5.2	Transmitting output, AIS Ch. 1. And 2, GMDSS Ch. 70	YES
5.3	Polling information Ch. 70	YES
5.4	Read data from AIS	YES
5.5	Sent data to AIS	YES
5.6	Check AIS response to “virtual vessels”	YES

6. AIS Programming – Static Information

6.1	Check reception performance	YES
6.2	Confirm reception of own signal from other ship/VTS	YES
6.3	Polling by VTS/shore installation	N/A

Electromagnetic interference from AIS observed to other installations ?:

NIL

Remarks: SATISFACTORY

The AIS has been tested according to MSC.1/Circ.1252

The AIS has been tested according to IMO SN/Circ. 227 and resolution MSC.74(69) annex 3

Name of radio inspector	Date and place	Name of radio Inspector Company
KAYODE OYEWO	29-03-2022 / ONNE - FOT	KADGO NIG LTD
Signature & stamp		